

**Velcon Filters, Inc.**  
**API/IP-1581 5<sup>th</sup> Edition Completed Tests**

<i>Date</i>	<i>Test Vessel</i>	<i>Flow Rate (USGPM)</i>	<i>Category, API/IP 1581 5<sup>th</sup> Edition</i>	<i>Coalescers</i>	<i>Separators</i>	<i>Optional 3<sup>rd</sup> Stage</i>
Sep-06	HV3256	1250	M - New & Existing Equipment	9 x I-656MMTB	3 x SO-648V5	N/A
Aug-05	R11 OshKosh	600	M100 - New & Existing Equipment	15 x I-440A4	15 x SI-542	N/A
Nov-04	HV2856	800	C - New & Existing Equipment	5 x I-656C5TB	6 x SO-633GS	30 x CDF-230K
Oct-04	HV2856	1130	C - New & Existing Equipment	7 x I-656C5TB	2 x SO-648V	N/A
Jun-04	HV2856	1080	C - New & Existing Equipment	7 x I-656C5TB	2 x SO-648V	N/A
Apr-04	HV4256	2330	C - New & Existing Equipment	17 x I-654C5TB	7 x SO-648V5	N/A
Oct-03	R11 OshKosh	600	M - New & Existing Equipment	15 x I-440MM	15 x SI-542	N/A
Sep-03	VV4256	2500	C - New & Existing Equipment	18 x I-654C5TB	8 x SO-646V5	N/A
Jul-03	HV2856	1000	C - New & Existing Equipment	7 x I-656C5TB	2 x SO-648CM	N/A
Jun-03	HV2856M	1312	C - Existing Equipment	7 x I-656C5TB	2 x SO-648V	N/A
Jun-03	VV2752B	900	C - New & Existing Equipment	7 x I-644C5TB	3 x SO-644V5	N/A
Apr-03	AAE	2000	M - New & Existing Equipment	50 x I-620MM	20 x SO-620C	N/A
Dec-02	HVS2628M 3-Stage	600	M100 - New & Existing Equipment	10 x I-628A4TB	8 x SO-616GS	40 x CDF-215K
Nov-02	HV2856	1000	M100 - New & Existing Equipment	7 x I-656A4TB	2 x SO-648CM	N/A